

INSPECTION AND TEST PLAN FOR RA FLOORING FOR HOSPITAL AND SCHOOL

CONTRACT NO: B250117ESD

						
A	24-02-26	F. KPAKUE	A. OKOSUN	O. ESIEVO		APPROVED FOR CONSTRUCTION
OA	20-02-26	F. KPAKUE	A. OKOSUN	O. ESIEVO		ISSUED FOR APPROVAL
O	12-01-26	F. KPAKUE	A. OKOSUN	O. ESIEVO		ISSUED FOR REVIEW
ISSUE	DATE	BY	CHKD	APPD	CLIENT APP.	DESCRIPTION
WHEN REVISION HAVE BEEN MADE TO THIS DOCUMENT THE INDEX OF ISSUE SHALL BE INDICATED IN A TRIANGLE NEAR THE PART(S) CONCERNED						
CLASSIFICATION: MOST CONFIDENTIAL ☐ CONFIDENTIAL ☐ RESTRICTED ☐ UNRESTRICTED ☒						
This document is confidential. The copyright therein is vested in Nigeria LNG Ltd. Recipients must obtain the written authority of the said company before wholly or partly duplicating these contents or disclosing the same to others. All rights reserved.				 REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL CONTRACT NO: B250117ESD		
DISCIPLINE: QUALITY				Project No: B250117ESD		
LOCATION: BONNY ISLAND, NIGERIA			AREA: RA		PAGE 1 OF 15	
UNIT: 8500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL			DOC NO: N/A		REV: A
				CONTRACTOR DOC. NO: EGSL-NLNG-RRFHS-QA-ITP-5005		

REVISION LOG

<u>REVISION</u>	<u>DATE</u>	<u>PAGES</u>	<u>REMARKS</u>
O	12/01/26	NIL	ISSUED FOR REVIEW
OA	20/02/26	5,8 & 11	ISSUED FOR REVIEW
A	24/02/26	NIL	APPROVED FOR CONSTRUCTION

APPROVAL TABLE

Key For Inspection Levels:			All QC Activities are complete and Item ready for operation		
H=Mandatory Hold Point W= Witness (Mandatory Notification)			EGSL- Executor		
S= Sample Inspection T= Test R= Review Records V= Visual M= Monitor			Name	Fortune Kpakue	Signature:  Date: 2/24/2026 348149CE7BF5412...
			NLNG		
			Name	Ekeneme.Patrick	Signature:  Date: 24/2/2026 A0CC664047924B8...

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL



LOCATION: BONNY ISLAND, NIGERIA

AREA: RA

PROJECT NO: **B250117ESD**UNIT:
6500

NIGERIA LNG LTD
**INSPECTION AND TEST PLAN FOR RA FLOORING OF
HOSPITAL AND SCHOOL**

PAGE 2 of 14

DOC NO: N/A

Rev: A

CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005



TABLE OF CONTENTS

1. INTRODUCTION 4

1.1 PROJECT OVERVIEW..... 4

1.2 SCOPE OF WORK 4

2. NORMATIVE REFERENCE 5

3. DEFINITIONS AND ABBREVIATIONS 5

4. INSPECTION INTERVENTION NOTIFICATION 6

4.1 Quality codes 6

4.2 SIGN-OFF/APPROVAL 6

5. LIST OF QA/QC FORMS..... 7

6. INSPECTION AND TEST PLAN FOR WORKS 8

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 3 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



1. INTRODUCTION

Nigeria LNG Limited (NLNG), a leading producer of Liquefied Natural Gas (LNG), operates a world-class Plant Complex located on Bonny Island, Rivers State, Nigeria. The facility currently comprises six (6) operational Natural Gas Liquefaction trains with a total production capacity of twenty-two (22) million tonnes of LNG and five (5) million tonnes of Natural Gas Liquids (NGL) per annum. The plant includes comprehensive gas receiving, treating, storage, and loading infrastructure. Expansion works are ongoing to deliver a seventh train, with construction activities already at an advanced stage.

As part of the broader infrastructure upgrades to support the increasing demands of the Non-Plant Asset Rehabilitation Program and improve the overall quality of life within the NLNG Residential Area (RA), specific attention has been given to the Refurbishment of the Racetracks in the RA Sports Complex and the Refurbishment of the Floors in the RA Hospital and School. These projects aim to enhance recreational, health, and educational facilities for staff and residents. The refurbishment works are crucial in addressing wear and deterioration due to high usage over the years, and they align with NLNG’s commitment to operational excellence, health, safety, and environmental (HSE) standards.

By prioritizing these internal infrastructure improvements, NLNG ensures that the residential area remains conducive, safe, and fit-for-purpose for both work and family life, especially considering the growing population brought about by the influx of workers and contractors associated with the Non-Plant Asset Rehabilitation Program and related community development initiatives.

1.1 PROJECT OVERVIEW

This scope of work covers the Refurbishment of the Racetracks in NLNG RA Sports Complex and Refurbishment of the Floors of RA Hospital and School. This is part of the Non-Plant Asset Rehabilitation Program (NPARP), which is implementing an integrated plan to rehabilitate and restore NLNG non-plant assets. This program will restore standardized care strategy, keep evergreen, improve customer satisfaction, restore safe environment to live in & work, and preserve value.

The main objective of this project is to reconstruct the existing racetrack to enable it to meet the global standard for general field athletics, daily training, as well as for staging regional or local competitions, both in-company or with external parties or companies. This project therefore seeks to close the identified gaps and reduce the risks associated with the continuous maintenance, slips, trip hazards, and to ensure clean, safe, durable, and credible facilities that meet up the global practices and standards as well as aesthetics. The same objectives also apply to the refurbishment of the floors of the RA Hospital and School.

1.2 SCOPE OF WORK

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 4 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



The project scope shall be the Refurbishment of the Floors in the RA Hospital and Ra international School. These include:


REFURBISHMENT OF RA HOSPITAL AND SCHOOL

a) Demolition/Clearance

- Careful stripping of existing floor surfacing Waste/debris generated to be carted away from the site by the contractor.
- Surface preparation as per OEM recommendation to receive the self-leveling screed.
- Application of primer Eurocol 0-441, adhering to project specifications and OEM recommendations.
- Application of Eurocol 640 adhesive bonding agent following OEM recommendation and instruction.
- Installation of project approved PVC floors covering sheet (tiles).

2. NORMATIVE REFERENCE

- | | |
|--------------------------------|---|
| • EGSL-NLNG-RRFHS-QA-PLN-5001 | Quality Control Plan |
| • B250117ESD | REFURBISHMENT OF RA HOSPITAL AND SCHOOL |
| • ISO 9001:2015 | Quality Management Systems requirements |
| • EGSL-NLNG-RRFHS-CIV-MST-5000 | Method Statement for Civil works |
| • DEP 34.11.00.11 – Gen. | Site Preparations and Earthworks |
| • BS 6031 | Code of Practice for Earthworks. |
| • Din EN 13813 | European standard for Screed material |



3. DEFINITIONS AND ABBREVIATIONS

- | | |
|--------------------------|---|
| • Contractor: | Evomec Global Services Limited |
| • Company/Client: | Nigeria LNG Limited (NLNG) |
| • Project: | Refurbishment of the Floors of R.A Hospital and School |
| • Record: | Document stating results achieved or providing evidence of activities performed |
| • AFC | Approved for Construction |
| • API | American Petroleum Institute |
| • BM | Benchmark |
| • DEP | Design and Engineering Practice. |
| • EN | European Standards (Eurocode) |
| • EPC | Engineering, Procurement, and Construction |
| • GPS | Global Positioning System |
| • HSE | Health, Safety, and Environment |



REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD		PAGE 5 of 14	
	INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	

- **ISO** International organization for standardization
- **ITP:** Inspection and Test Plan
- **LNG** Liquefied Natural Gas
- **NLNG** Nigeria Liquefied Natural Gas
- **QA/QC** Quality Assurance & Quality Control
- **QMS** Quality Management System
- **RFI** Request for Inspection
- **Site:** The site locations where WORK is to be performed
- **TBM** Temporary Benchmark
- **Third party:** Independent body besides the contractor and client.
- **TS** Total Station

4. INSPECTION INTERVENTION NOTIFICATION

4.1 Quality codes

The following codes in the table below shall be adopted to ensure quality control during earthworks.

HOLD POINT = H = Mandatory Hold Point.

This is a mandatory notification to NLNG. All activities at this level must not proceed without the approval of the NLNG inspection/Project team.

WITNESS = W = Witness Inspection Point

A prior notification to NLNG is mandatory. All activities at this level may proceed by EGSL, whose responsibility is to execute the scope of work. If NLNG is not present at the stipulated time, provided there is no rescheduling or cancellation from NLNG.

REVIEW = R = Record Review.

This point is used for review of documents, drawings, or records for the works being performed and/or carried out. Notification is not required.

INSPECTION = I = Random Inspection.

An inspection where Evomec Global Services Limited and NLNG plan to audit, monitor, or witness the activity in process at random or periodic basis. Notification is not required.

INSPECTION = S = Surveillance Point.

A designated place or activity where a process requires extra care or control without interruption, and the process continues without stoppage.

4.2 SIGN-OFF/APPROVAL

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 6 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



Witness Point shall be signed off by EGSL and NLNG. However, if NLNG is absent, they will be required to sign afterward, as where applicable, and it will be indicated on the form as reviewed, meaning that the NLNG Rep was not physically present at the time of test inspection.

5. LIST OF QA/QC FORMS

- EGSL-FORM-250 – INSPECTION REPORT OF FLOORING WORKS (SELF LEVELLING)
- EGSL-CIV-CKL-018 – SURFACE PREPARATION CHECKLIST
- EGSL-FORM-251 – INSPECTION REPORT OF LAYING OF FORBO VINYL SHEETS AND WELDING ACTIVITIES

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 7 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



6. INSPECTION AND TEST PLAN FOR RA HOSPITAL AND SCHOOL FLOORING

INSPECTION AND TEST PLAN							
Title of ITP: INSPECTION AND TEST PLAN FOR RA HOSPITAL AND SCHOOL FLOORING.		Date: 08/07/2025	INSPECTION AND TEST PLAN			Location: BONNY ISLAND	
Project: REFURBISHMENT OF THE FLOORS OF RA HOSPITAL AND SCHOOL						Doc No:	
					Inspection Level and Verification Record		
Activity No	Description of Operation Activity	Controlling Procedures/ Document	Acceptance Criteria/Reference	Quality Records to be used to verify compliance	Involvement		Remarks
	Activity Description:				EGSL	NLNG	
1.0	DOCUMENTATION				Inspection level		
1.1	Check all drawings, specifications, and method statements approved for AFC	Project Approved MDR	Project Approved MDR	Conformance reports	H	R	All project drawings and specifications must be approved for construction with latest revision
1.2	Check the calibration status of all tests and measuring equipment, laboratory, etc.	GFS IG.34.85.22-Gen	Control of measuring equipment	Third party calibration certificate. Status checklist	H	R	All measuring and test equipment shall have a valid calibration certificate
2.0	MATERIAL RECEIVING/ VERIFICATION INSPECTION						
2.1	Quality check shall be carried out for acceptance or rejection on project supplied materials to verify compliance with Quality requirements	DEP 34.17.10.32	DEP 34.17.10.32	Material Receiving Inspection Report (MRIR) Data Sheet Manufacturer material certificate	R	R	FOR EVERY PROJECT MATERIAL SUPPLIED AT SITE - Provide Supplier/ Manufacturer's Material Certificates of test / Compliance/ Analysis - Verify Quality and Quantity of materials supplied as per P.O / Waybill - Packing List and other applicable documentation

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 8 of 14	
			DOC NO: N/A Rev: A	
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



2.0	SUBSTRUCTURE SURFACE PREPARATION						
2.1	Check surface profile, firmness, dryness, & cleanliness, confirm that the surface is dust-free and correct levelling and with square edge to kerbs	Method Statement	Specification DIN EN 13813: CT-C30-F10-A1.OEM installation instruction	EGSL-CIV-CKL-018	H	W/M	Ensure the surface preparation meet OEM recommended standard
2.2	Moisture content testing Confirm the substrate is dry to the moisture content recommended by the Epoxy manufacturer	Method Statement	Project Specification, DIN EN 13813: CT-C30-F10-A1.	EGSL-CIV-CKL-018	H	W/M	
3.0	INSTALLATION OF PROJECT FLOORING MATERIAL						
3.1	Application of EUROCOL 975 (Self-leveling Screed)	Project Specification: DIN EN 13813: CT-C30-F10-A1 OEM recommendation	Project Specification: DIN EN 13813: CT-C30-F10-A1.OEM surface preparation recommendation	EGSL-FORM-250	H	M/H	Ensure the screed surface meet recommendation thickness (5-10mm)
3.2	Application of EUROCOL 044-1 (EUOPRIMER MULTI PLUS)	Project Specification OEM mix ratio and Application method	Project Specification OEM mix ratio and Application method	EGSL-FORM-250	H	M/H	Ensure that application of the Europrimer is as per manufacturer recommendation and project specification.
3.3	Application of EUROCOL 640 (EUROSTAR SPECIAL)	GEV-EMICODE EC 1PLUS, EN 13999-2/4. OEM application method. Project Specification	GEV-EMICODE EC 1PLUS, EN 13999-2/4.OEM application method. Project Specification	EGSL-FORM-250	H	H/M	Ensure that application of the Eurocol 640 is as per manufacturer recommendation and project specification.
3.4	INSTALLATION OF FORBO VINYL PVC FLOORS(TILE)	OEM application method. Project Specification	OEM application method. Project Specification	EGSL-FORM-251	H	M/W	Ensure surface meets requirement for top layer.

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 9 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	



Key For Inspection Levels: H = Mandatory Hold Point (Do Not proceed without Signature) W = Witness (Mandatory Notification) S = Sample Inspection R = Review Records T = Test M = Monitor V= Visual	All QAQC Activities are Complete and Item is Ready for Operation		
	EGSL REP Name	Signature:	Date:
	NLNG REP Name	Signature:	Date

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL	PAGE 10 of 14		
		DOC NO: N/A		Rev: A
		CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005		

 	REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL						DOC. No.: EGSL-FORM-QC-22F1			
							REV.		DATE:	
							PAGE 1 of 1			
							REF. DOC.			
QC CODE:						REPORT No:				
PLACE:										
DWG/CHART / SPECIFICATION:										
ITEM / EQUIPMENT / MATERIAL										
AS-BUILT OF PIONTS										
MONITORING POINT ID	DESIGN COORDINATES			AS-BUILT COORDINATES			DIFFERENCES			
	EN	NE	Z	EN	NE	Z	dE	dN	dZ	
PREPARED BY:										
Construction CTR/SCTR QC			EVOMECH QC			NLNG				
NAME:			NAME:			NAME:				
SIGNATURE:			SIGNATURE:			SIGNATURE:				
Date:			Date:			Date:				

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA		
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PROJECT NO: B250117ESD	
			PAGE 11 of 14	
			DOC NO: N/A	Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	

PROJECT TITLE: REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL**PROJECT NUMBER:****CONTRACTOR:****CONSTRUCTION QUALITY CONTROL**

Contract No.:

Project No.:

Form No. EGSL-CIV-CKL-018

Rev. No.:

Report No.: _____

Surface Preparation Checklist

Date

Time:

Destination (AREA):

Structure Name :

Drawing No. :

No.	Description of QC Activity	Inspection result and Signature/Date			
		Contractor QC		AGPC Rep.	
		Result	Signature / Date	Result	Signature Date
1	Substrate inspection - Subfloor structurally sound and stable. - No loose, hollow, or weak areas - No visible cracks (or cracks properly repaired).				
2	Moisture & Surface Cleaning Check - Verify Surface is dry (no rising damp) and clean - Verify surface is from dust, oil, contaminates and grease.				
3	Priming (EUROCOL 044-1) - Verify correct primer selected for substrate type - Verify primer applied evenly - No puddling of primer - Primer fully dried before levelling				

<Legend> A: Acceptable, UA : Un Acceptable, RR : Repair Required, N/A : Not Applicable

Remarks:

SURFACE REPAIR (if required)

Description of Repair:

Signed :
Contractor Construction

Name :

Date :

Signed :
Contractor QA/QC

Name :

Date :

Signed :
NLNG Representative

Name :

Date : _____

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL



LOCATION: BONNY ISLAND, NIGERIA

AREA: RA

PROJECT NO: **B250117ESD**UNIT:
6500

NIGERIA LNG LTD
**INSPECTION AND TEST PLAN FOR RA FLOORING OF
HOSPITAL AND SCHOOL**

PAGE 12 of 14

DOC NO: N/A

Rev: A

CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005

 	REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL INSPECTION REPORT OF FLOORING WORKS (SELF LEVELLING APPLICATION)	Doc. no: EGSL-FORM- CIV-250-A REV. Date: PAGE 1 of 1 REF. DOC:			
REPORT No:					
PLACE:					
DWG/CHART / SPECIFICATION:					
ITEM / EQUIPMENT / MATERIAL					
MEASURING DEVICE TYPE AND TRACEABILITY:					
S/No.	Description of QC Activities	INSPECTION RESULT & SIGNATURE/DATE			
		EVOMEK QC		NLNG QC	
		Result	Signature/Date	Result	Signature/Date
1	Confirm material inspection meet project requirement and fit for purpose.				
2	Check approved installation location is as per project scope.				
3	Check surface preparation as per project requirement, free from debris, oil, wet, dust and dirty.				
4	Check application of Primer (EUROCOL 044-1) is as per OEM recommendation and approved mix ratio.				
5	Confirm that primer setting time conform with OEM recommendation				
6	Check application of Self leveling screed (Eurocol 975) meets project requirement and OEM recommendation.				
7	Verify Surface smooth & level -No cracks / pinholes / segregation				
8	Verify surface ready for floor finish installation				
Legend: A - Accepted UA - Un Accepted N/A - Not Applicable					
Remarks:				INSPECTION NOTIFICATION REFERENCE RFI No. ISSUE DATE:	
EVOMEK QA/QC			COMPANY QC NLNG		
NAME			NAME		
SIGNATURE			SIGNATURE		
Date			Date		

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL			
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 13 of 14
			DOC NO: N/A Rev: A
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005

 		REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL		Doc. no: EGSL-FORM- CIV-251-A REV. Date: PAGE 1 of 1 REF. DOC:	
INSPECTION REPORT OF LAYING OF FORBO VINYL SHEETS AND WELDING ACTIVITIES					
REPORT No:					
PLACE:					
DWG/CHART / SPECIFICATION:					
ITEM / EQUIPMENT / MATERIAL					
MEASURING DEVICE TYPE AND TRACEABILITY:					
S/No.	Description of QC Activities	INSPECTION RESULT & SIGNATURE/DATE			
		EVOMEK QC		NLNG QC	
		Result	Signature/Date	Result	Signature/Date
1	Confirm Surface approved for flooring (dry, dust free, clean, self levelling fully cured according to project spec and moisture content within limit)				
2	Check adhesive applied evenly.				
3	Check Sheets laid without bubbles; joint aligned properly.				
4	Check Heat welding completed according to project specification.				
5	Confirm that Excess adhesive cleaned (no surface stains)				
6	Check Surface free from wrinkles, No visible gaps at seams (Uniform appearance)				
7	Verify final cleaning done				
Legend: A - Accepted UA - Un Accepted N/A - Not Applicable					
Remarks:				INSPECTION NOTIFICATION REFERENCE	
				RFI No.	
				ISSUE DATE:	
EVOMEK QA/QC			COMPANY QC NLNG		
NAME			NAME		
SIGNATURE			SIGNATURE		
Date			Date		

REFURBISHMENT OF RA FLOORING OF HOSPITAL AND SCHOOL				
LOCATION: BONNY ISLAND, NIGERIA		AREA: RA	PROJECT NO: B250117ESD	
UNIT: 6500	NIGERIA LNG LTD INSPECTION AND TEST PLAN FOR RA FLOORING OF HOSPITAL AND SCHOOL		PAGE 14 of 14	
			DOC NO: N/A Rev: A	
			CONTR. DOC NO: EGSL-NLNG-RRFHS-QA-ITP-5005	