

	NEW IA WAREHOUSE PROJECT-PACKAGE A SURVEY - REPORT FOR AS-BUILT POINTS						DOC. No. FORM-QC-22F1				
							REV.		DATE: 15/02/2025		
							PAGE : 1 of 1				
							REF. DOC. SURVEY ITP NO 19.014-E-0013				
QC CODE:						REPORT No. NLNG-EVOMECE-BNY-NIAWH-CIV-SURC-016					
PLACE: NEW IA WARE HOUSE (RACKING STORAGE,SHELVING HVAC & OFFICE AREA)											
DWG/CHART / SPECIFICATION: DWG.NO : B-67.366 REV. BA											
ITEM / EQUIPMENT / MATERIAL: LEICA TOTAL STATION AND AUTO LEVEL TRIPOD TRACKING ROD AND REFLECTOR											
AS-BUILT OF BEAM POINTS (FIRST FLOOR)											
MONITORING POINT ID	DESIGN COORDINATES			AS-BUILT COORDINATES			DIFFERENCES			REMARKS	
	E	N	Z	E	N	Z	dE	dN	dZ		
AXIS C/(6-7) -1	2438.395	1679.640	7.400	2438.393	1679.640	7.403	0.002	0.000	-0.003	TOP CORNER AXIS	
AXIS C/(6-7) -2	2438.625	1679.640	7.400	2438.627	1679.641	7.400	-0.002	-0.001	0.000	TOP CORNER AXIS	
AXIS C/(6-7) -3	2438.625	1674.240	7.400	2438.625	1674.243	7.400	0.000	-0.003	0.000	TOP CORNER AXIS	
AXIS C/(6-7) -4	2438.395	1674.240	7.400	2438.396	1674.243	7.401	-0.001	-0.003	-0.001	TOP CORNER AXIS	
AXIS C/(9-10) -1	2438.398	1661.640	7.400	2438.399	1661.638	7.403	-0.001	0.002	-0.003	TOP CORNER AXIS	
AXIS C/(9-10) -2	2438.628	1661.640	7.400	2438.627	1661.642	7.403	0.001	-0.002	-0.003	TOP CORNER AXIS	
AXIS C/(9-10) -3	2438.710	1656.590	7.400	2438.710	1656.592	7.400	0.000	-0.002	0.000	TOP CORNER AXIS	
AXIS C/(9-10) -4	2438.398	1656.590	7.400	2438.395	1656.587	7.400	0.003	0.003	0.000	TOP CORNER AXIS	
AXIS 5/(C-H)-1	2439.160	1685.640	7.850	2439.160	1685.642	7.850	0.000	-0.002	0.000	TOP CORNER AXIS	
AXIS 5/(C-H)-2	2467.860	1685.640	7.850	2467.863	1685.641	7.850	-0.003	-0.001	0.000	TOP CORNER AXIS	
AXIS 5/(C-H)-3	2467.860	1685.410	7.850	2467.861	1685.410	7.851	-0.001	0.000	-0.001	TOP CORNER AXIS	
AXIS 5/(C-H)-4	2439.160	1685.410	7.850	2439.160	1685.412	7.852	0.000	-0.002	-0.002	TOP CORNER AXIS	
AXIS 8/(C-G) -1	2438.675	1667.690	7.850	2438.676	1667.690	7.852	-0.001	0.000	-0.002	TOP CORNER AXIS	
AXIS 8/(C-G) -2	2462.395	1667.690	7.850	2462.392	1667.690	7.852	0.003	0.000	-0.002	TOP CORNER AXIS	
AXIS 8/(C-G) -3	2462.395	1667.460	7.850	2462.395	1667.461	7.853	0.000	-0.001	-0.003	TOP CORNER AXIS	
AXIS 8/(C-G) -4	2438.675	1667.460	7.850	2438.677	1667.457	7.852	-0.002	0.003	-0.002	TOP CORNER AXIS	
PREPARED BY: UDEME USORO											
CONSTRUCTION CTR/SCTR				EVOMECE QC				NLNG			
NAME:				NAME:				NAME:			
SIGNATURE:				SIGNATURE:				SIGNATURE:			
Date:				Date:				Date:			